

PWG-47 (Paragraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-4 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,88,906.00
6	Agreement Cost	Rs 53,38,129.00
7	Actual Expenditure incurred	Rs 21,67,829.00
8	Savings (Compared of Ageement Cost)	59.39%
9	Excess	Nil
10	% of Excess if any	Nil
11	Date of Commencement	07-02-2014
12	By whom Executed :	1) Vishwas I K , Asst Engineer 2) Vishwas I K I/c Asst Executive Engineer 3) R Idaya Vendon. Executive Engineer
13	Inspection by Divisional Officer :	Name: R Idaya Vendon On
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	1. Vishwas I K. Asst Engineer 2. Vishwas I K. I/c Asst Executive Engineer 3. R Idaya Vendon. Executive Engineer

Certified that (Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)


Asst. Engineer


Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike


Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

PWG-46 (Paragraph 194)


Detailed Completion Report

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-4 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,88,906.00
6	Cost of Work as Tendered rates	Rs 53,38,129.00
7	Agreement No	232/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 21,67,829.00
9	Difference % of Excess/Savings (Compared of Agreement Cost) Savings	59.39%
10	Date of Commencement	07-02-2014
11	Actual date of completion	06-05-2014

Forwarded to AG Govt of Karnataka for information


Asst. Engineer


Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike



Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-4 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,88,906.00
6	Cost of Work as Tendered rates	Rs 53,38,129.00
7	Agreement No	232/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 21,67,829.00
9	Date of Commencement (As per Agreement)	07-02-2014
10	Date of Completion (As per Agreement)	08-05-2014
11	Actual Date of Commencement	07-02-2014
12	Authority	Executive Engineer


Asst. Engineer


Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike



Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

PWG-45A

1	Name of Sub Division	Yeshwanthpura Sub Division
2	Name of Division	Rajarajeshwari Nagar Division
3	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-4 in J P Park, Ward No 17.
4	Name of Agency	Sri Shivakumar K
5	Amount Put to Tender	Rs 49,88,906.00
6	Cost of Work as Tendered rates	Rs 53,38,129.00
7	Agreement No	232/2013-14 D:07/02/2014
8	Actual Expenditure incurred	Rs 21,67,829.00
9	Date of Commencement (As per Agreement)	07-02-2014
10	Date of Completion (As per Agreement)	08-05-2014
11	Actual Date of Commencement	07-02-2014
12	Authority	Executive Engineer


Asst. Engineer


Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike


Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

Certificate

1	Name of Work	Providing and laying HDPE Water line in Mutyala Nagara Block-4 in J P Park, Ward No 17.
2	Name of Agency	Sri Shivakumar K
3	Name of Sub Division	Yeshwanthpura Sub Division
4	Name of Division	Rajarajeshwari Nagar Division
	1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)
	2	Certified that there are no dues outstanding from the contractor pertaining to this work
	3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	4	Certified that the final bill has been recorded in M.B.No118/13-14 P.N.11763-11768/2
	5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc.,

[Signature]
Asst. Executive Engineer

[Signature]
Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

[Signature]
Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054